

# **Server Room Design Checklist**

Project Number:	
Company:	
Contact Name:	
Mobile and Email:	
Site Address and Postcode:	
'Go Live' Date:	

Item	Projects Areas	Indication
1.0	Project Type	Tick/strike out
1.1	New installation	Yes/no
1.2	Systems upgrade	Yes/no
2.0	Location	
2.1	Existing office(s)	Yes/no
2.2	New build	Yes/no
2.3	Brown field renovation	Yes/no
2.4	Industrial facility	Yes/no
2.5	Car park or outside land installation	Yes/no
2.6	Remote or mobile site	Yes/no
2.7	On-board ship or off-shore installation	Yes/no
3.0	Room and Facility Type	
3.1	Network closet / computer room	Yes/no
3.2	Server Room	Yes/no
3.3	Micro-datacentre (self-contained)	Yes/no
3.4	Datacentre facility	Yes/no
3.5	External modular containerised room required	Yes/no
4.0	Room or Facility Design	
4.1	Raised access floor	Yes/no
4.2	Raised access floor plenum depth (m)	m
4.3	Suspended ceiling	Yes/no
4.4	Ceiling height (m)	m
4.5	Fire suppression system installed	Yes/no
4.6	Environment monitoring installed (temperature, humidity, water)	Yes/no
4.7	Access security system installed	Yes/no
4.8	CCTV monitoring installed	Yes/no
4.9	Room windows present	Yes/no
1.10	Existing cooling vents and pipework	Yes/no
1.11	Space for future expansion (state % utilisation)	%
4.12	Current IT/power usage (kW/m²)	kW/m²



5.0	Rack Arrangements			
5.1	Single rack cabinet	Yes/no		
5.2	Single row of cabinets	Yes/no		
5.3	Number of racks per row	-		
5.4	Maximum internal depth required (600mm / 800mm / 1000mm or bespoke)	mm		
5.5	Maximum height required (U or M i.e. 47U or 2m)	U/m		
5.6	Multiple rows of cabinets (show arrangement in drawing)	Yes/no		
6.0	Cooling Arrangements			
6.1	Existing cooling capacity (sensible cooling kW)	kW		
6.2	Additional cooing required	Yes/no		
6.3	Additional cooling capacity (sensible cooling kW)	kW		
6.4	Hot-ailse/cold-aisle arrangement	Yes/no		
6.5	Server rack cooling installed (fans or liquid)	Yes/no		
6.6	Refrigerant cooling room system installed	Yes/no		
7.0	Power Protection Arrangements			
7.1	PDUs installed (basic, metered, smart)	-		
7.2	Decentralised UPS installed	Yes/no		
7.3	Centralised UPS installed	Yes/no		
7.4	Battery runtime required (minutes)	M		
7.5	Standby power generation	Yes/no		
7.6	External UPS maintenance bypass required	Yes/no		
7.7	Automatic transfer switch installed	Yes/no		
7.8	On-site energy storage system required (Li-ion batteries)  Yes/			
8.0	Monitoring Systems			
8.1	Temperature monitoring	Yes/no		
8.2	Humidity monitoring	Yes/no		
8.3	Water monitoring required	Yes/no		
8.4	Room access monitoring required	Yes/no		
8.5	Server rack access / tamper monitoring	Yes/no		
		<u>-</u>		
9.0	Electrical Power			
9.1	Electrical supply arrangement in the room: single or three phase	singe/three		
9.2	Amperage (A) or real power (kW) draw	-		
9.3	Extra capacity required (A or kW)	-		
9.4	Switchboard capacity check	Yes/no		
9.5	Critical, Essential and non-essential load connections reviewed	Yes/no		
9.6	Last electrical safety check and maintenance date			
9.7	On-site renewable power generation	Yes/no		
9.8	Plans for site load development (electric vehicles, energy storage)	Yes/no		



### **Critical Systems Equipment List**

Unit	Type*	Make	Model	Serial No
1				
2				
3				
4				
5				
6				
7				
8				
9				
10				

<sup>\*</sup> Please state the type: server racks, IT hardware, UPS or AC (Air Conditioner)

## **Site or System Description and Information**

Please use this section to provide further information, drawings and photographs where available.			



#### **Notes**

Please use this section for any item marked **Yes** to provide further information:

Item	Project Areas

### **Project Manager Checklist**

RAMS Required	Yes/no	More data required	Yes/no
Design Complete	Yes/no	Further site visit required	Yes/no

### **Checklist Completed By**

Start Time	Arrive Time	Leave Time	Mileage
Date / Time	Name	Company	Signature

This is server room design checklist is for completion during the design of a new server room or datacentre or a critical systems upgrade.

For more information on our server room and datacentre design services please visit:

https://www.serverroomenvironments.co.uk/services/server-room-design/